
SITE LOCATION



GRADING &

DATE GRADING ACTIVITY (INCL INITIATED

SWP3 INSPE

STOW-MONROE FALLS PUBLIC LIBRARY PARKING LOT STORM WATER POLLUTION PREVENTION PLAN OCTOBER, 2023 STOW, OHIO


OHIO EPA PERMIT NO. OHC000006 SWP3 CHECKLIST:

DHIO EPA PERMIT NO. OHC000006 SWP3 CHECKLIST:		
ART III.G.1 - SITE DESCRIPTION a) DESCRIPTION OF THE NATURE AND TYPE OF CONSTRUCTION ACTIVITY	(c) RUNOFF CONTROL PRACTICES 1. MEASURES TO REDUCE FLOW RATES	SMALL CONSTRUCTION ACTIVITIES (1 TO 5 ACRES) 16. STRUCTURAL POST-CONSTRUCTION BMP DETENTION POND WITH WQ OUTLET STRUCTURE USED
PARKING LOT EXPANSION AND RESURFACING b) TOTAL AREA OF EXPECTED SITE DISTURBANCE, INCLUDING OFF SITE AREAS) 2.65 ACRES (ON-SITE)	SEE SWP3 PLAN 2. MEASURES TO DIVERT CONCENTRATED FLOWS i. CONCENTRATED FLOW(S) TO A SEDIMENT BASIN	17. SELECTION OF BMP USED LOCAL STORM QUANTITY REQUIREMENTS - SEE DRAINAGE CALCS.
c) RUNOFF COEFFICIENTS (PRE & POST)	SEE SWP3 PLAN ii. DIVERSION OF CLEAN WATER AROUND SITE	18. ALTERNATE BMP SELECTION REQUIREMENTS LOCAL STORM QUANTITY REQUIREMENTS - SEE DRAINAGE CALCS.
0.77 PRE (WEIGHTED C VALUE) 0.83 POST (WEIGHTED C VALUE)	SEE SWP3 PLAN iii. STEEP SLOPE PROTECTION	PART III.G.2.F SURFACE WATER PROTECTION 1. PERMIT REQUIREMENTS
) IMPERVIOUS AREA AND % OF SITE PRE CONSTRUCTION <u>1.93</u> ACRES <u>68.7</u> %	(d) SEDIMENT CONTROL PRACTICES	NOT USED 2. DIFFUSION OF RUNOFF PRIOR TO DISCHARGE INTO WETLAND
IMPERVIOUS AREA AND % OF SITE POST CONSTRUCTION2.23ACRES84.2%	1. SEDIMENT CONTROL DEVICES IMPLEMENTATION OF ALL AREAS SEE SWP3 PLAN	NOT USED PART III.G.G OTHER CONTROLS
EXISTING SOIL DATA _RuB : RITTMAN-URBAN LAND COMPLEX	2. DETAIL DRAWINGS OF SEDIMENT CONTROL DEVICES <u>DETAILS PROVIDED - SEE PLAN</u>	NON-SEDIMENT POLLUTANT CONTROLS 1. NO WASTE(S) DISCHARGED INTO STORM RUNOFF
Wb: WADSWORTH-URBAN LAND COMPLEX	(d)(i) TIMING 1. SEDIMENT CONTROL INSTALLATION AND IMPLEMENTATION SCHEDULE	SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES 2. DIRECTIONS ON DISPOSAL OF TOXIC/HAZARDOUS WASTE
PRIOR LAND USE OF SITE PARKING LOT, ONE SINGLE FAMILY HOME LOT	SEE IMPLEMENTATION SCHEDULE IN THE FOLLOWING SHEET(S)	SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES 3. STORAGE & MIXING AREAS FOR CHEMICAL COMPOUNDS
SCHEDULE OF CONSTRUCTION & IMPLEMENTATION OF BMP'S SEE "IMPLEMENTATION SCHEDULE AND SEQUENCE OF MAJOR	2. ALTERNATE SEDIMENT CONTROL ON SLOPES SEE SOIL STABILIZATION REQUIREMENTS	AREA DESIGNATED ON PLAN SHEET 4. PROTECTED STORAGE AREAS OF MATERIALS
CONSTRUCTION OPERATIONS" IN THE FOLLOWING SHEET(S) NAME AND LOCATION OF INITIAL AND SUBSEQUENT RECEIVING WATERS	(d)(ii) SEDIMENT SETTLING PONDS1. SEDIMENT SETTLING PONDS AND SKIMMER REQUIRED	<u>SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES</u> 5. FUELING LOCATION IN RELATION TO WATERCOURSES
UNNAMED TRIBUTARY TO WALNUT CREEK	SEDIMENT BASINS AND SKIMMER PROVIDED - SEE PLAN 2. SEDIMENT POND DEWATERING VOLUME	AREAS LOCATED SAFELY AWAY FROM WATERCOURSES 6. FUELING & VEHICLE MAINTENANCE AREAS
WETLANDS OR AQUATIC SITE DISTURBED OR RECEIVING DISCHARGES N/A	MINIMUM OF 67 CY/ACRE IF DRAINAGE PROVIDED 3. SEDIMENT POND DEPTH	AREA DESIGNATED ON PLAN SHEET
YPICAL INDIVIDUAL LOT SEDIMENT AND EROSION CONTROL DETAIL	4. SEDIMENT POND DEWATERING VOLUME DRAINAGE TIME	7. FUEL STORAGE AREA SELF-CONTAINMENT SEE ON PLAN SHEET
N/A SPHALT/CONCRETE BATCH PLANT STORM WATER DISCHARGE LOCATIONS	<u>TIME IS GREATER THAT 48 HRS. AND LESS THAN 7 DAYS - SEE PLAN</u> SEDIMENT POND DEWATERING DEVICE MEETS OHIO STANDARDS	8. CONCRETE WASHOUT LOCATION IN RELATION TO WATERCOURSES AREAS LOCATED SAFELY AWAY FROM WATERCOURSES
N/A IPDES CONSTRUCTION STORM WATER GENERAL PERMIT #OHC000006	DEVICE MEETS STANDARDS, SEE DETAILS IN FOLLOWING SHEET(S)	9. CONCRETE WASHOUT STATION <u>AREA DESIGNATED ON PLAN SHEET</u>
OHC000006 REQUIREMENT CHECKLIST IS INCLUDED ON THIS SHEET OVER SHEET IDENTIFICATIONS OF CONTACTS, DATES AND PROJECT.	6. SEDIMENT POND SEDIMENT STORAGE VOLUME <u>METHOD 1 IS USED - SEE CALCULATIONS IN FOLLOWING SHEET(S)</u>	10. REPORTING SPILLS LESS THAN 25 GALLONS SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES
SEE SWPPP COVER SHEET NSPECTION AND MODIFICATION LOGS	7. SEDIMENT POND LENGTH TO WIDTH RATIO 2:1 MINIMUM RATIO IS ACHIEVED - SEE PLAN	11. REPORTING SPILLS MORE THAN 25 GALLONS SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES
SEE NOTE, THIS SHEET	8. SEDIMENT POND CLEANING SCHEDULE CLEANING REQUIRED AT 40% OF POND DEPTH	12. SPILL PREVENTION CONTROL PLAN SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES
IMITS OF EARTH-DISTURBING ACTIVITIES, INCLUDING OFFSITE	9. SEDIMENT POND SAFETY SAFETY IS ACHIEVED ON THIS SITE	OFFSITE TRACKING
AS SHOWN ON THE FOLLOWING SHEET(S) OCATION OF SITE SOIL TYPES, INCLUDING UNSTABLE SOIL LOCATIONS	(d)(iii) SILT FENCE AND OTHER DIVERSIONS 1. CONTROL OF SHEET FLOW	13. CONSTRUCTION OFFSITE TRACKING SEE SEDIMENT POLLUTANT CONTROL GENERAL NOTES
AS SHOWN ON THE FOLLOWING SHEET(S) XISTING & PROPOSED CONTOURS (INCLUDING PRE&POST DRAINAGE AREAS)	SILT FENCE WILL BE USED AS A CONTROL MEASURE	COMPLIANCE WITH OTHER REQUIREMENTS 14. OPEN BURNING RESTRICTIONS
AS SHOWN ON THE FOLLOWING SHEET(S) URFACE WATER LOCATIONS WITHIN 200 FEET OF SITE	2. CONTROL OF CONCENTRATED FLOW/STEEP SLOPES DITCH/ROCK CHANNEL DAMS, DIVERSION SWALES TO BE USED	PERMITTED, SUBJECT TO LOCAL AND OAC 3745-19 15. CONTAMINATED SOILS HANDLING
N/A TO THIS PROJECT UILDINGS, ROADS, PARKING LOTS, UTILITIES, ETC.	(d)(iv) INLET PROTECTION 1. INLET PROTECTION REQUIREMENTS	SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES 16. PROCESS WASTEWATER/LECHATE MANAGEMENT
AS SHOWN ON THE FOLLOWING SHEET(S) ROSION & SEDIMENT CONTROL PRACTICES	OHIO STANDARD INLET FILTERS ARE PROVIDED AT ALL LOCATIONS	16. PROCESS WASTEWATER/LECHATE MANAGEMENT <u>SEE NON-SEDIMENT POLLUTANT CONTROL GENERAL NOTES</u> 17. CONSTRUCTION & DEMOLITION DEBRIS
AS SHOWN ON THE FOLLOWING SHEET(S) EDIMENT BASINS (WITH VOLUME AND DRAINAGE AREA)	(d)(v) STREAM PROTECTION 1. STRUCTURAL SEDIMENT CONTROLS IN A STREAM	ALL Cⅅ SHALL GO TO THE APPROVED LANDFILL (ORC 3714)
AS SHOWN ON THE FOLLOWING SHEET(S)	NO STRUCTURAL CONTROLS ARE PROPOSED IN STREAMS 2. STREAM BANKS AND STREAM CROSSINGS	18. RECYCLING OF HAZARDOUS MATERIALS AREA DESIGNATED ON PLAN SHEET
AS SHOWN ON THE FOLLOWING SHEET(S) REAS DESIGNATED FOR STORAGE & DISPOSAL OF WASTES	WHERE NECESSARY, NON-ERODIBLE MATERIALS ARE USED	19. DISPOSAL CONTAINERS FOR VARIOUS WASTES AREA DESIGNATED ON PLAN SHEET
AS SHOWN ON THE FOLLOWING SHEET(S) DESIGNATED CONSTRUCTION ENTRANCES	PART III.G.2.E POST-CONSTRUCTION STORM WATER MANAGEMENT 1. IMPERVIOUS SURFACE INSTALLATION	20. FILL FREE OF CONTAMINATION <u>CONTAMINATED SOILS ARE PROHIBITED FROM THE SITE</u>
AS SHOWN ON THE FOLLOWING SHEET(S)	IMPERVIOUS AREA INSTALLED - SEE PLAN 2. BMP'S FOR POST-CONSTRUCTION CONTROL OF STORM WATER RUNOFF	21. ON-SITE CONSTRUCTION WASTE DISPOSAL <u>CONSTRUCTION MATERIALS MAY BE USED, PER ZONING</u>
N/A TO THIS PROJECT	STRUCTURAL BMP'S PROVIDED - SEE PLAN 3. LONG-TERM MAINTENANCE AGREEMENT SHALL BE EXECUTED	22. AIR PERMITTING REQUIREMENTS AIR PERMITS NOT REQUIRED FOR THIS PROJECT
III.G.2 SEDIMENT & EROSION CONTROLS DN-STRUCTURAL PRESERVATION METHODS	BY THE OWNER AND RECORDED WITH SUMMIT COUNTY SEE STRUCURAL BMP LONG-TERM MAINTENANCE NOTES	TRENCH AND GROUNDWATER CONTROL 23. TURBID DISCHARGE REQUIREMENTS
PRESERVE RIPARIAN AND WETLAND SETBACKS, BUFFERS, ETC. PRESERVATION EFFORTS HAVE BEEN MADE - SEE PLAN	LARGE CONSTRUCTION ACTIVITIES (5 ACRES AND UP) 4. DEVELOPED RUNOFF AREA POST BMP	SEE SEDIMENT POLLUTANT CONTROL GENERAL NOTES
PHASING OF CONSTRUCTION ACTIVITIES NO PHASING PROPOSED FOR THIS SITE	ALL RUNOFF DRAINS THROUGH A BMP STRUCTURAL BMP WITH WQV & DRAIN TIME	24. PAST LAND USE CONTAMINATION PROBABILITY NONE
PORTIONS OF SITE TO REMAIN UNDISTURBED, AND PERCENTAGE OF SITE. UNDISTURBED AREAS ARE SHOWN - SEE PLAN	5. STRUCTURAL BMP WITH WQV & DRAIN TIME <u>WQ VOLUME & DRAIN TIME PROVIDED, PER EPA REQUIREMENTS</u> 6. NPDES CGP USED FOR WQV & DRAIN TIME	
RUCTURAL EROSION CONTROL SITE STABILIZATION PROCEDURES AFTER CLEARING & GRUBBING	METHODS USED IS WQV = C*P*A/12	
SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S) TYPES OF STABILIZATION MEASURES AT VARIOUS TIMES OF THE YEAR	7. ADDITIONAL VOLUME FOR SEDIMENT STORAGE 20% OF WQV IS USED FOR ADDITIONAL STORAGE REQUIREMENTS	
SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S) TEMPORARY STABILIZATION NOTES	8. BMP DRAIN TIME USED 48 HOURS	
a. EROSION CONTROL SCHEDULE (WITHIN 50' OF STREAM) SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S)	9. ALTERNATE BMP DISCHARGE CURVE AND DRAIN TIME REQUIREMENTS NOT USED	
 b. EROSION CONTROL SCHEDULE (BEYOND 50' OF STREAM) SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S) 	10. EXISTING DETENTION BASIN REQUIREMENTS NOT USED	
 c. EROSION CONTROL SCHEDULE (WINTER CONTROLS) SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S) 	11. TRANSPORTATION PROJECT REQUIREMENTS NOT USED	
PERMANENT STABILIZATION NOTES	12. OFFSITE MITIGATION OF POST CONSTRUCTION REQUIREMENTS	
a. PERMANENT CONTROL SCHEDULE (WITHIN 50' OF STREAM) SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S)	13. REDEVELOPMENT PROJECT REQUIREMENTS BMP SIZED TO TREAT 20% OF THE WQV	
b. PERMANENT CONTROL SCHEDULE (IDLE FOR MORE THAN 1 YEAR) SEE "SOIL STABILIZATION" REQUIREMENTS IN FOLLOWING SHEET(S)	14. NON-STRUCTURAL POST BMP REQUIREMENTS <u>NOT USED</u>	
ALL ACCESS POINTS R.C.E., STAGING AREA STABILIZATION AS SHOWN ON THE FOLLOWING SHEET(S)	15. ALTERNATIVE POST CONSTRUCTION BMP REQUIREMENTS <u>NOT USED</u>	
STABILIZATION ACTIVITIES LOG	SWP3 MODIFICATION & UPDATE LOG	
CRIPTION OF THE DATE DATE DATE DESCRIPTION OF THE GRADING ACTIVITY ACTIVITY MEASURES INITIATED DESCRIPTION OF THE STABILIZATION MEASURE (INCLUDING LOCATION)	DIFICATION DESCRIPTION OF THE MODIFICATION / UPDATE MODIFICATION PREPARED BY (NAME & TITLE)	RuB : RITTMAN-URBAN LAND COMPLEX Wb : WADSWORTH-URBAN LAND COMPLEX N.T.S.
TION REPORT LOG	CORRECTIVE ACTION LOG	
		1


INSPECTOR DESCRIPTION OF CORRECTIVE ACTION CORRECTIVE DATE OF INSPECTION RAIN EVENT INSPECTION DATE ACTION NAME OF TYPE OF CORRECTIVE ACTION NEEDED (FROM INSPECTION REPORT) INSPECTOR REQUIRED DATE NAME ACTION TAKEN TAKEN



2 WORKING DAYS BEFORE YOU DIG CALL TOLL FREE: 800-362-2764 OHIO UTILITIES PROTECTION SERVICE



C6.0



SEDIMENT POLLUTANT CONTROLS (GENERAL NOTES):

PERIMETER SEDIMENT CONTROLS (I.E. SEDIMENT TRAPS, SILT FENCE, COMPOST SOCKS, COMPOST BERMS, ETC...) SHALL BE IMPLEMENTED AS THE FIRST STEP OF GRADING AND WITHIN SEVEN DAYS FROM THE START OF GRUBBING ANS SHALL CONTINUE TO FUNCTION UNTIL UPSLOPE AREAS DRAINING TO THEM ARE PERMANENTLY STABILIZED, OR AS DIRECTED BY THE CITY/VILLAGE ENGINEER, OR DESIGNATED REPRESENTATIVE.

2. NO EROSION AND SEDIMENT CONTROL BMP'S SHALL BE REMOVED FROM THE SITE PRIOR TO ADEQUATE PERMANENT STABILIZATION OF THE ASSOCIATED UPLAND DRAINAGE AREAS AND WITHOUT FIRST OBTAINING AUTHORIZATION FROM THE CITY/VILLAGE ENGINEER, OR HIS DESIGNATED REPRESENTATIVE, UNLESS THEIR REMOVAL IS SPECIFICALLY PROVIDED FOR WITHIN THE SITE'S APPROVED PLAN.

3. THERE SHALL BE NO SEDIMENT-LADEN OR TURBID DISCHARGES TO WATER RESOURCES OR WETLANDS RESULTING FROM DEWATERING ACTIVITIES. IF TRENCH OR GROUNDWATER CONTAINS SEDIMENT, IT MUST PASS THROUGH A SEDIMENT TRAP OR OTHER EQUALLY EFFECTIVE SEDIMENT CONTROL DEVICE, PRIOR TO BEING DISCHARGED FROM THE CONSTRUCTION SITE. ALTERNATIVELY, SEDIMENT MAY BE REMOVED BY SETTLING IN PLACE OR BY DEWATERING INTO A SUMP PIT, FILTER BAG OR COMPARABLE PRACTICE. GROUND WATER DEWATERING WHICH DOES NOT CONTAIN SEDIMENT OR OTHER POLLUTANTS IS NOT REQUIRED TO BE TREATED PRIOR TO DISCHARGE. HOWEVER, CARE MUST BE TAKEN WHEN DISCHARGING GROUND WATER TO ENSURE THAT IT DOES NOT BECOME POLLUTANT-LADEN BY TRAVERSING OVER DISTURBED SOILS OR OTHER POLLUTANT SOURCES.

4. STREETS DIRECTLY ADJACENT TO CONSTRUCTION ENTRANCES AND RECEIVING TRAFFIC FROM THE DEVELOPMENT AREA, SHALL BE CLEANED DAILY TO REMOVE SEDIMENT TRACKED OFF-SITE. IF APPLICABLE, THE CATCH BASINS ON THESE STREETS NEAREST TO THE CONSTRUCTION ENTRANCES SHALL ALSO BE CLEANED WEEKLY. BASED ON SITE CONDITIONS, THE CITY/VILLAGE ENGINEER, OR HIS DESIGNATED REPRESENTATIVE, MAY REQUIRE ADDITIONAL BEST MANAGEMENT PRACTICES TO CONTROL OFF-SITE TRACKING OF DUST.

5. IT SHALL BE THE RESPONSIBILITY OF THE DEVELOPER, OR REPRESENTATIVE, TO PROVIDE INSPECTION OF ALL CONTROLS ON THE SITE AT LEAST ONCE EVERY SEVEN CALENDAR DAYS, AND WITHIN 24 HOURS AFTER ANY STORM EVENT GREATER THAN ONE-HALF INCH OF RAIN PER 24 HOUR PERIOD. WHEN INPSECTIONS REVEAL THE NEED FOR REPAIR, REPLACEMENT, OR INSTALLATION OF EROSION AND SEDIMENT CONTROL BMP'S, THE FOLLOWING PROCEDURES SHALL BE FOLLOWED:

A. WHEN PRACTICES REQUIRE REPAIR OR MAINTENANCE: THE BMP SHALL BE REPAIRED WITHIN 3 DAYS OF INSPECTION. EXCEPTION: SEDIMENT PONDS SHALL BE REPAIRED OR MAINTAINED WITH 10 DAYS OF INSPECTION.

- WHEN PRACTICES FAIL TO PROVIDE THEIR INTENDED FUNCTION: A MORE APPROPRIATE BMP SHALL BE SELECTED AND IMPLEMENTED WITHIN 10 DAYS OF THE INSPECTION.
- WHEN PRACTICES DEPICTED IN THE SWP3 ARE NOT INSTALLED: THE BMP C. SHALL BE INSTALLED WITHIN 10 DAYS OF THE INSPECTION. IF THE INSPECTION REVEALS THAT THE BMP IS NOT NECESSARY, THE RECORD MUST CONTAIN AN EXPLANATION FOR THE DECISION.

INSPECTION MUST BE COMPLETED BY A CERTIFIED PROFESSIONAL EROSION CONTROL (CPESC) OR CERTIFIED EROSION SEDIMENT AND STORMWATER INSPECTOR (CESSWI). SHOULD THE SITE BECOME DORMANT FOR AN EXTENDED PERIOD OF TIME AND IS STABILIZED, A WAIVER MAY BE SENT TO THE OHIO EPA TO REQUEST A REDUCTION TO MONTHLY INSPECTIONS. AFTER EVERY INSPECTION, A SIGNED CHECKLIST SHALL BE PROVIDED BY THE INSPECTOR.

6. THE APPLICANT SHALL MAINTAIN FOR 3 YEARS FOLLOWING FINAL STABILIZATION, THE RESULTS OF THESE INSPECTIONS, THE NAMES AND QUALIFICATIONS OF PERSONNEL MAKING THE INSPECTIONS, THE DATES OF INSPECTIONS, MAJOR OBSERVATIONS RELATING TO THE IMPLEMENTATION OF THE SWP3, A CERTIFICATION AS TO WHETHER THE FACILITY IS IN COMPLIANCE WITH THE SWP3, AND INFORMATION ON ANY INCIDENTS OF NON-COMPLIANCE DETERMINED BY THESE INSPECTIONS.

ALL EROSION AND SEDIMENT CONTROL PRACTICES SPECIFIED ON THIS PLAN SHALL CONFORM WITH THE DETAILS AND SPECIFICATIONS OUTLINED IN THE CURRENT VERSION OF THE OHIO DEPARTMENT OF NATURAL RESOURCES, "RAINWATER AND LAND DEVELOPMENT" MANUAL, OR AS SPECIFIED BY THE CITY/VILLAGE ENGINEER. OR DESIGNATED REPRESENTATIVE.

8. EROSION AND SEDIMENT CONTROL PRACTICES NOT ALREADY SPECIFIED ON THIS PLAN MAY BE NECESSARY DUE TO UNFORESEEN ENVIRONMENTAL CONDITIONS AND/OR CHANGES IN DRAINAGE PATTERNS CAUSED BY EARTH-MOVING ACTIVITY. ADDITIONAL PRACTICES SHALL BE IMPLEMENTED AT THE DEVELOPER'S EXPENSE AS DIRECTED BY THE CITY/VILLAGE ENGINEER, OR DESIGNATED REPRESENTATIVE.

9. NO STRUCTURAL SEDIMENT CONTROLS (SILT FENCE, SEDIMENT TRAPS, ETC.) SHALL BE USED IN A WATER RESOURCE OR WETLAND, UNLESS THEIR USE IS SPECIFICALLY PROVIDED FOR WITHIN THE SITE'S APPROVED PLAN.

10. SOIL STOCKPILES, TOPSOIL OR OTHERWISE, SHALL BE SITUATED AWAY FROM STREETS, SWALES, OR OTHER WATERWAYS AND SHALL BE SEEDED AND/OR MULCHED IMMEDIATELY.

11. ON-SITE PERSONNEL SHALL TAKE ALL NECESSARY MEASURES TO COMPLY WITH APPLICABLE REGULATIONS REGARDING FUGITIVE DUST EMISSIONS, INCLUDING OBTAINING NECESSARY PERMITS FOR SUCH EMISSIONS. THE CITY/VILLAGE ENGINEER, OR DESIGNATED REPRESENTATIVE, MAY REQUIRE DUST CONTROLS INCLUDING, BUT NOT LIMITED TO, THE USE OF WATER TRUCKS TO WET DISTURBED AREAS, TAPPING STOCKPILES, TEMPORARY STABILIZATION OF DISTURBED AREAS, AND REGULATION OF THE SPEED OF VEHICLES ON THE SITE.

12. ANY DISTURBED AREA NOT PAVED, SODDED, OR BUILT UPON SHALL HAVE A MINIMUM OF 80% UNIFORM VEGETATIVE COVER PRIOR TO FINAL INSPECTION AND. IN THE OPINION OF THE CITY/VILLAGE ENGINEER OR DESIGNATED REPRESENTATIVE. WILL BE MATURE ENOUGH TO CONTROL EROSION SATISFACTORILY AND SURVIVE SEVERE WEATHER.

NON-SEDIMENT POLLUTANT CONTROLS (GENERAL NOTES):

- AWAY FROM ANY WATER CONVEYANCES.
- TOXIC OR HAZARDOUS MATERIALS OR WASTES.
- FUEL/LIQUID STORAGE TANKS AND DRUMS.
- REQUIRED BY LOCAL REGULATION.
- THE CONSTRUCTION PROJECT: DO THE JOB.

 - C. PRODUCTS WILL BE KEPT IN THEIR ORIGINAL CONTAINERS WITH THE MANUFACTURER'S LABEL. SUBSTANCES WILL NOT BE MIXED WITH ONE ANOTHER UNLESS RECOMMENDED BY THE MANUFACTURER. D. WHENEVER POSSIBLE, ALL OF A PRODUCT WILL BE USED UP BEFORE DISPOSING OF THE CONTAINER.
 - E. THE MANUFACTURER'S RECOMMENDATIONS FOR PROPER USE AND DISPOSAL WILL BE FOLLOWED.
 - F. THE SITE SUPERINTENDENT WILL INSPECT DAILY TO ENSURE PROPER USE AND DISPOSAL OF MATERIALS ON SITE.

SPILL PREVENTION AND CLEAN-UP:

- C. MATERIALS AND EQUIPMENT NECESSARY FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREA ON SITE. EQUIPMENT AND MATERIALS WILL INCLUDE, BUT NOT LIMITED TO: BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOFFLES, CAT LITTER, SAND, SAWDUST, AND PLASTIC AND METAL TRASH CONTAINERS SPECIFICALLY DESIGNATED FOR THIS PURPOSE.

1. ALL PERSONNEL WILL BE INSTRUCTED REGARDING THE CORRECT PROCEDURE FOR WASTE DISPOSAL. THE INDIVIDUAL WHO MANAGES THE DAY-TO-DAY SITE OPERATIONS WILL BE RESPONSIBLE FOR ENSURING ALL FORMS OF WASTE ARE PROPERLY DISPOSED OF.

NO CONTAMINATED SOILS ARE KNOWN TO EXIST ON-SITE. ANY CONTAMINATED SOILS DISCOVERED OR FROM REDEVELOPMENT SITES SHALL BE DISPOSED OF PROPERLY. RUNOFF FROM CONTAMINATED SOILS SHALL NOT BE DISCHARGED FROM THE SITE. PROPER PERMITS SHALL BE OBTAINED FROM DEVELOPMENT PROJECTS ON SOLID WASTE LANDFILL SITES OR REDEVELOPMENT SITES. PUMP RUNOFF OF CONTAMINATED SOILS INTO A CONTAINER FOR TRANSPORT TO AN APPROVED DISPOSAL FACILITY.

CONCRETE WASH WATER SHALL NOT BE ALLOWED TO FLOW TO STREAMS, DITCHES, STORM DRAINS, OR ANY OTHER WATER CONVEYANCE, A SUMP OR PIT WITH NO POTENTIAL FOR DISCHARGE SHALL BE CONSTRUCTED IF NEEDED TO CONTAIN CONCRETE WASH WATER. FIELD TILE OR OTHER SUBSURFACE DRAINAGE STRUCTURES WITHIN 10 FEET OF THE SUMP SHALL BE CUT AND PLUGGED. FOR SMALL PROJECTS, TRUCK CHUTES MAY BE RINSED

4. NO SOLID OR LIQUID WASTE SHALL BE DISCHARGED INTO STORM WATER RUNOFF. ANY AND ALL WASTE MATERIALS (SOLID, HAZARDOUS, CONSTRUCTION & DEMOLITION, SANITARY, TOXIC, CONTAMINATED SOILS, ETC.) GENERATED AT THE SITE SHALL BE PROPERLY DISPOSED OF IN ACCORDANCE WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL RULES/REGULATIONS. ON-SITE STORAGE CONTAINERS SHALL BE COVERED AND NOT LEAKING. IT IS PROHIBITED TO BURN, BUY OR POUR OUT ONTO THE GROUND OR INTO THE STORM SEWERS ANY SOLVENTS, PAINTS, GASOLINE, DIESEL FUEL, USED MOTOR OIL, HYDRAULIC FLUID, ANTIFREEZE, CEMENT CURING COMPOUNDS AND ANY OTHER SUCH

5. HANDLING CONSTRUCTION CHEMICALS. MIXING, PUMPING, TRANSFERRING OR OTHER HANDLING OF CONSTRUCTION CHEMICALS SUCH AS FERTILIZER, LIME, ASPHALT, CONCRETE DRYING COMPOUNDS, AND ALL OTHER POTENTIALLY HAZARDOUS MATERIALS SHALL BE PERFORMED IN AN AREA AWAY FROM ANY WATERCOURSE, DITCH OR STORM DRAIN.

6. EQUIPMENT FUELING AND MAINTENANCE, OIL CHANGING, ETC., SHALL BE PERFORMED AWAY FROM WATERCOURSES, DITCHES OR STORM DRAINS, IN AN AREA DESIGNATED FOR THAT PURPOSE. THE DESIGNATED AREA SHALL BE EQUIPPED FOR RECYCLING OIL AND CATCHING SPILLS. SECONDARY CONTAINMENT WITH A MINIMUM CAPACITY EQUAL TO 110% OF THE VOLUME OF ALL CONTAINERS IN A STORAGE AREA SHALL BE PROVIDED FOR ALL

7. ALL SANITARY WASTE SHALL BE COLLECTED FROM PORTABLE UNITS A MINIMUM OF THREE TIMES PER WEEK BY A LICENSED SANITARY WASTE MANAGEMENT CONTRACTOR, AS

8. THE FOLLOWING GOOD HOUSEKEEPING PRACTICES WILL BE FOLLOWED ON SITE DURING A. AN EFFORT WILL BE MADE TO STORE ONLY ENOUGH PRODUCT REQUIRED TO

- B. ALL MATERIALS STORED ON SITE WILL BE STORED IN A NEAT, ORDERLY
 - MANNER, IN THEIR APPROPRIATE CONTAINERS, AND, IF POSSIBLE, UNDER A ROOF OR OTHER ENCLOSURE.

9. IN ADDITION TO PREVIOUS NOTES, THE FOLLOWING PRACTICES WILL BE FOLLOWED FOR

- A. CONTRACTOR MUST CONTACT OHIO EPA AT 1-800-282-9378, THE LOCAL FIRE DEPARTMENT, AND THE LOCAL EMERGENCY PLANNING COMMITTEE (LEPC) WITHIN 30 MINUTES OF A SPILL 25 GALLONS OR GREATER.
- B. MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEAN-UP WILL BE POSTED AND SITE PERSONNEL MADE AWARE OF THE PROCEDURES AND THE LOCATION OF THE INFORMATION AND CLEAN-UP SUPPLIES.

D. ALL SPILLS WILL BE CLEANED UP IMMEDIATELY AFTER DISCOVERY.

THE SPILL AREA WILL BE KEPT WELL-VENTILATED AND PERSONNEL WILL WEAR APPROPRIATE PROTECTIVE CLOTHING TO PREVENT INJURY FROM CONTACT WITH A HAZARDOUS SUBSTANCE.

F. SPILLS OF TOXIC OR HAZARDOUS MATERIALS WILL BE REPORTED TO THE APPROPRIATE STATE OR LOCAL GOVERNMENT AGENCY, REGARDLESS OF SIZE.

G. THE SPILL PREVENTION PLAN WILL BE ADJUSTED TO INCLUDE MEASURES TO PREVENT THIS TYPE OF SPILL FROM REOCCURRING AND HOW TO CLEAN UP THE SPILL IF THERE IS ANOTHER ONE. A DESCRIPTION OF THE SPILL, WHAT CAUSED IT, AND THE CLEANUP MEASURES WILL ALSO BE INCLUDED.

H. THE SITE SUPERINTENDENT RESPONSIBLE FOR THE DAY-TO-DAY OPERATIONS WILL BE THE SPILL PREVENTION AND CLEANUP COORDINATOR. THEY WILL DESIGNATE SITE PERSONNEL WHO WILL RECEIVE SPILL PREVENTION AND CLEANUP TRAINING. THESE INDIVIDUALS WILL EACH BECOME RESPONSIBLE FOR A PARTICULAR PHASE OF PREVENTION AND CLEANUP. THE NAMES OF RESPONSIBLE SPILL PERSONNEL WILL BE POSTED IN THE MATERIAL STORAGE AREA AND IN THE OFFICE TRAILER ON SITE.

IMPLEMENTATION SCHEDULE & SEQUENCE OF MAJOR CONSTRUCTION **OPERATIONS:**

ALL SEDIMENT AND EROSION CONTROLS WILL BE INSTALLED WITHIN 7 DAYS OF ALL CLEARING AND GRUBBING OF THE PROPOSED SITE.

A. BEFORE ANY GRADING ACTIVITIES BEGIN CONSTRUCT ORANGE CONSTRUCTION FENCING AS NECESSARY TO ENCLOSE SITE

- INSTALL PERIMETER FILTER BERMS PER DETAIL PROVIDE ORANGE CONSTRUCTION FENCING PROTECTION FOR AREAS TO REMAIN UNDISTURBED
- 4. CONSTRUCT STABILIZED CONSTRUCTION ENTRANCE
- B. CLEARING AND GRUBBING
 - INSTALL REMAINING FILTER BERMS, PER PLAN REQUIREMENTS
 - CLEAR AND GRUB THE SEDIMENT BASIN/WATER QUALITY BASIN AREA
 - CONSTRUCT SEDIMENT BASIN/WATER QUALITY BASIN PER PLAN WITH OUTLET STRUCTURE, EMERGENCY SPILLWAY, BAFFLES AND ASSOCIATED PIPING
 - CLEAR AND GRUB REMAINING AREAS DESIGNATED ON THE PLAN 5. CONSTRUCT CONCRETE WASHOUT AREA, VEHICLE FUELING AREA, CONSTRUCTION DUMPSTER AREA, AND SOLID, SANITARY, AND TOXIC WASTE AREA
- C. STRIPPING AND STOCKPILING OF TOPSOIL:
 - 1. STRIP TOPSOIL WHERE APPLICABLE AND PLACE IN DESIGNATED STOCKPILE AREA CONSTRUCT FILTER BERM AROUND STOCKPILE
 - INSTALL SOIL STABILIZATION MEASURES AS NEEDED DISTURBED AREAS WHERE CONSTRUCTION WILL CEASE FOR MORE THAN 14 DAYS WILL BE STABILIZED
- D. MASS GRADING OPERATIONS:
 - BEGIN MASS GRADING OF SITE PER PLAN
 - 2. INSTALL EROSION CONTROLS MEASURES (ROCK DAMS, EROSION CONTROL MATTING, ETC.), PER PLAN REQUIREMENTS AS NEEDED
 - 3. DISTURBED AREAS WHERE CONSTRUCTION WILL CEASE FOR MORE THAN 14 DAYS WILL BE STABILIZED
- E. UTILITY CONSTRUCTION
 - CONSTRUCT SANITARY SERVICE AND WATERLINE, PER PLAN
 - CONSTRUCT STORM SEWER SYSTEM, INCLUDING HEADWALLS, CATCH BASINS, YARD DRAINS, AND ROCK CHANNEL PROTECTION, PER PLAN
 - 3. INSTALL INLET PROTECTION 4. INSTALL SOIL STABILIZATION MEASURES AS NEEDED
- F. PAVING OPERATIONS:
- 1. CONSTRUCT ASPHALT AND CONCRETE PAVING, SIDEWALK, CURB 2. CLEAN AND RESET ALL UTILITY STRUCTURES TO FINAL GRADE
- G. FINAL GRADING OPERATIONS:
- - 1. REMOVE SEDIMENT FROM ALL PONDS AND DRAINAGE STRUCTURES REMOVE BMPs FROM STORM INLETS AND FINALIZE PAVEMENT ACTIVITIES
 - REMOVE TEMPORARY CONCRETE WASHOUT AREA
 - REMOVE ALL TEMPORARY BMPs AND STABILIZE ANY AREAS DISTURBED BY THERE REMOVAL WITH EROSION CONTROLS
 - 5. PREPARE FINAL SEEDING AND LANDSCAPING
- H. <u>POST-GRADING</u> OPERATIONS:
 - MONITOR PROGRESS OF SITE STABILIZATION
 - RE-SEED AND REPAIR DAMAGED AREAS
 - 3. MAINTAIN AND INSPECT ALL PERMANENT BMPs

STRUCTURAL BMP LONG-TERM MAINTENANCE (GENERAL NOTES):

- THE OWNER AGREES TO MAINTAIN IN PERPETUITY THE STORM WATER MANAGEMEN PRACTICES IN ACCORDANCE WITH APPROVED MAINTENANCE PLANS A MANNER THAT WILL PERMIT THE STORM WATER MANAGEMENT PRACTICES TO PERFORM THE PURPOSES FOR WHICH THEY WERE DESIGNED AND CONSTRUCTED. THIS INCLUDES ALL PIPES, STRUCTURES, IMPROVEMENTS, AND VEGETATION PROVIDED TO CONTROL THE QUANTITY AND QUALITY OF THE STORM WATER. COPIES OF THE MAINTENANCE AGREEMENT SHALL BE PROVIDED TO THE DESIGN ENGINEER AND/OR LOCAL AUTHORITIES.
- 2. NO ALTERATION TO THE WATER QUALITY/DETENTION BASINS WITHOUT APPROVAL FROM THE DESIGN ENGINEER.
- 3. THE OWNER SHALL PROVIDE A MAINTENANCE PLAN FOR EACH STORM WATER MANAGEMENT PRACTICE. THE MAINTENANCE PLANS SHALL INCLUDE A SCHEDULE FOR MONTHLY AND ANNUAL MAINTENANCE. THE OWNER SHALL MAINTAIN, UPDATE, AND STORE THE MAINTENANCE RECORDS FOR THE STORM WATER MANAGEMENT PRACTICES. THE SPECIFIC MAINTENANCE PLANS FOR EACH STORM WATER MANAGEMENT PRACTICE ARE AS FOLLOWS:

MAINTENANCE TO BE COMPLETED EVERY 3 MONTHS:

- REMOVE TRASH AND/OR ACCUMULATED SEDIMENT FROM POND AREA
- REMOVE OBSTRUCTIONS IN ORIFICES AND/OR OUTLETS WITHIN POND - REMOVE DEBRIS AND SEDIMENT FROM INLET PIPES, OUTLET PIPES, AND STRUCTURES

MAINTENANCE TO BE COMPLETED YEARLY

- REPAIR EROSION TO OUTFALL OR SPILLWAY OF THE POND

- REPAIR AND/OR REPLACE DAMAGED STRUCTURES, SUCH AS CATCH BASINS, RISERS, PIPES AND HEADWALLS - MOW EMBANKMENTS AND REMOVE WOODY VEGETATION ON EMBANKMENTS

YEARLY REPORT REQUIREMENTS

SKETCH SHOWING GENERAL AREA OF BMP'S, SUMMARY OF ALL MAINTENANCE ACTIVITIES SINCE LAST ANNUAL INSPECTION, PHOTOS AND DESCRIPTION OF ALL BMP DESIGN FEATURES, INDICATION OF ANY DEVIATION FROM APPROVED PLAN FOR BMP, IDENTIFICATION OF IMPROVEMENTS NECESSARY TO RESTORE ORIGINAL DESIGN FUNCTION, MAINTENANCE ACTIVITIES REQUIRED IN THE NEXT 6 MONTHS, IDENTIFICATION AND CONTACT INFORMATION OF ENTITY RESPONSIBLE FOR BMP, AND IDENTIFICATION AND CONTACT INFORMATION FOR ENGINEER PREPARING THE REPORT, INCLUDING SIGNATURE AND SEAL.

. Table 1: Permanent	
Area requiring permanent stabilization	Time frame to apply erosion controls
Any areas that will lie dormant for one year or more	Within seven days of the most recent disturbance
Any areas within 50 feet of a surface water of the state and at final grade	Within two days of reaching final grade
Any other areas at final grade	Within seven days of reaching final grade within that area
	· · · · · · · · · · · · · · · · · · ·
Table 2: Temporary	Stabilization
Table 2: Temporary Area requiring temporary stabilization	Stabilization Time frame to apply erosion controls
Area requiring temporary stabilization Any disturbed areas within 50 feet of a surface water of the state and not at final	
Area requiring temporary stabilization Any disturbed areas within 50 feet of a	Time frame to apply erosion controls Within two days of the most recent disturbance if the area will remain idle for


Where vegetative stabilization techniques may cause structural instability or are

for the individual lot(s).

Prior to the onset of winter weather

otherwise unobtainable, alternative stabilization techniques must be employed. Permanent and temporary stabilization are defined in Part VII.

Disturbed areas that will be idle over



SWPP GENERAL NOTES

2 WORKING DAYS BEFORE YOU DIG CALL TOLL FREE: 800-362-2764 OHIO UTILITIES PROTECTION SERVICE